

NE TRANSMISSION LINE - PROJECT SCHEDULE BY LINE DESIGNATION AS OF 5/24/05

ID	LINE	PROJECT TITLE	P H	PPL#	WO #	DIV	ENGINEER	DESIGN GROUP	Volta ge	FY	CARR Y OVER	FIELD ISSUE DATE	Ac tu al	CONSTR NTP DATE	FOUND NTP DATE	FOUND START DATE	FOUND FINISH DATE	DUR	#	CONSTR START DATE	CONSTR FINISH DATE	DUR	fin ish ed	DAYS TO CONSTR START	C&MS % Comple te	% Comple te Sched	OUTAGE START DATE	OUTAGE FINISH DATE	COMMENTS	
9938	F158	F158 Refurbishment & Shieldwire	1	C01618		GSN	John Reed		115	2007		3/15/06	N	6/1/06	6/1/06	8/1/06	8/28/06	27		8/1/06	8/28/06	27	N	437			8/8/06	8/28/06	changed from shieldwire to refurbishment	
9964	G133W/Y151	G133W/Y151 at West Methuen Tap - Crossing Circuit Reconfigur	1	C03346	9000032477	GSN	John Reed	Black & Veatch	115	2007		2/1/06	N	3/1/06	3/1/06	4/3/06	4/21/06	18	7	4/24/06	5/5/06	11	N	317			4/3/06	5/5/06	May be able to start construction as early as 9/1/05.	
10929	G185S/L190	G185S/L190 New Tower Hill Taps	1	C01665	9000032969	OS	Brian Reynolds	Black & Veatch	115	2007		10/16/06	N	12/4/06					unkno	1/1/07	3/1/07	59	N	590			1/8/07	3/1/07	L190 foundation needs outage.	
9916	G33	G33 Line Refurbishment & Reconductoring	1	C03347	9000031124	GSN	John Reed	CAI	69	2007		3/16/06	N	4/1/06						9/6/06	1/2/07	118	N	473			9/13/06	1/2/07		
13143	I135	I135N Reconductor Flagg Pond to Bellows Falls	1	C02522	9000004536	BSW	Brian Reynolds		115	2007		3/1/06	N	6/1/06	6/1/06	9/1/06	11/30/06	90	knov	9/1/06	11/30/06	90	N	468			9/8/06	11/30/06	Still with Planning - Spring and/or fall outages only. Expect 9/1/06-12/1/06 and then 3/1/07-6/1/07.	
13143	I135	I135N Reconductor Flagg Pond to Bellows Falls	2	C02522	9000004536	BSW	Brian Reynolds		115	2007		4/13/05	N	6/1/06	6/1/06	3/1/07	5/31/07	91	knov	3/1/07	5/31/07	91	N	649			3/8/07	5/31/07	Still with Planning - Spring and/or fall outages only. Expect 9/1/06-12/1/06 and then 3/1/07-6/1/07.	
10920	L190	L190 W. Kingston (OBT-WK) (SWRI)	1	C02526	9000006210	OS	Brian Reynolds	Black & Veatch	115	2007		10/16/06	N	12/1/06						1/1/07	4/20/07	109	N	590			1/8/07	4/20/07	12.3 miles - Foundations need outage	
10926	L190	L190 Reconductor Kent County-Davisville (SWRI)	1	C02527	9000006211	OS	Brian Reynolds	Black & Veatch	115	2007		8/15/06	N	10/1/06						10/21/06	1/20/07	91	N	518			10/28/06	1/20/07	5.3 miles - Foundations need outage	
9963	L190	L190 Tap at Old Baptist Rd (SWRI) - Crossing Circuit Reconfigur	1	C03491		OS	Brian Reynolds	Black & Veatch	115	2007		10/13/06	N	12/1/06	12/1/06	12/21/06	4/20/07	120	knov	12/21/06	4/20/07	120	N	579			12/28/06	4/20/07	Foundation needs outage	
11377	M165	M165 Line Refurbishment	1	C05782	9000029593	BSW	John Reed	EPRO Franklin	115	2007		10/14/05	N	3/1/06						4/3/06	5/3/06	30	N	317			4/10/06	5/3/06	Waiting for meeting with Wheelbrator before finalizing schedule.	
9968	N140	N140 at Pinehurst Tap - Crossing Circuit Reconfiguration	1	C03350	9000032480	GSN	John Reed	Black & Veatch	115	2007		3/15/06	N	6/1/06	6/1/06	10/20/06	11/2/06	13	3	11/3/06	11/9/06	6	N	517			10/20/06	11/9/06	Foundations need outage	
11378	N166	N166 Line Refurbishment	1	C03300	9000030717	BSS	John Reed	EPRO Franklin	115	2007		3/15/06	N	5/1/06						10/17/06	11/17/06	31	N	514			10/17/06	11/17/06		
9896	Q117	Q117 Davit Arm Replacement	1	C03354	9000028282	BSW	Lisa Sasur		115	2007		1/31/06	N	4/1/06						4/17/06	5/4/06	17	N	331			4/24/06	5/4/06		
11594	R144	R144 Whitins Pond Tap	1	C03025	9000030711	BSS	Brian Reynolds	EPRO Franklin	115	2007		2/15/07	N	4/2/07	4/2/07	5/1/07	5/31/07	30	knov	5/1/07	5/31/07	30	N	710			6/8/07	9/5/07	Defaulted dates - not scheduled yet. Required In-Service Date 6/1/07.	
11594	R144	R144 Whitins Pond Tap	2	C03025	9000030711	BSS	Brian Reynolds	EPRO Franklin	115	2007		4/1/05	N	4/2/07	4/2/07	5/1/07	5/31/07	30	knov	5/1/07	5/31/07	30	N	710			5/8/07	7/13/07	Defaulted dates - not scheduled yet. Required In-Service Date 6/1/07.	
12385	S171/T172	S171/T172 Farnum Pike Sub Taps - Smithfield RI	1	C05414	9000029504	OS	John Reed	Vanderweil Engine	115	2007		8/1/05	N	4/1/06						5/1/06	5/31/06	30	N	345			5/8/06	5/31/06	Defaulted dates - not scheduled yet	
9966	T172N	T172N at Putnam Pike, Wolf Hill, Farnum Pike Taps - Crossing C	1	C03495		OS	John Reed	Black & Veatch	115	2007		7/4/05	N	4/1/06	4/1/06	5/1/06	5/31/06	30	5	5/1/06	5/31/06	30	N	345			5/8/06	6/14/06	Defaulted dates - not scheduled yet	
9897	U2	U2 Davit Arm Replacement	1	C03293	9000028283	BSS	Lisa Sasur		115	2007		3/31/06	N	5/1/06						9/15/06	10/26/06	41	N	482			9/22/06	10/26/06		
11385	W149	W149 Line Refurbishment & Shieldwire (Bellows Falls-Ascutney	1	C05785	9000029596	BSW	John Reed	Black & Veatch	115	2007		1/31/06	N	3/1/06						4/1/06	6/13/06	73	N	315			4/6/06	6/13/06	Spring and fall outages only	
11385	W149	W149 Line Refurbishment & Shieldwire (Bellows Falls-Ascutney	2	C05785	9000029596	BSW	John Reed	Black & Veatch	115	2007		1/31/06	N	3/1/06						9/1/06	12/16/06	106	N	468			9/1/06	12/16/06	Spring and fall outages only	
13861	Y25S	Y25S Tap to Hoosack Wind Farm	1	C08147		GSN	John Reed	Vanderweil Engine	115	2007		3/1/06	N	4/3/06						5/1/06	5/29/06	28	N	345			5/8/06	5/29/06	Defaulted dates - not scheduled yet - Waiting for interconnection agreement. Coordi nate with substation construction - Must be complete by 12/1/06	
PROJECT LIST																														
9914	394	394 Tap to West Amesbury Substation	1	C01662	9000029955	GSN	Brian Reynolds		345	2008		1/20/05	N	4/1/07						9/14/07	10/15/07	31	N	846			9/14/07	10/15/07	EPC work - Tap to new substation - on schedule for outage only	
13282	S145/T146	339/S145/T146 Wakefield Jct Expansion (Tap)	1	C04390	9000028479	GSN	Brian Reynolds		345	2008		4/1/05	N	4/2/07	4/2/07	5/1/07	5/31/07	30	12	5/1/07	5/31/07	30	N	710			5/8/07	6/8/07	Defaulted dates - not scheduled yet - waiting for Substation to provide details (scope, dates, etc.)	
13282	S145/T146	339/S145/T146 Wakefield Jct Expansion (Tap)	2	C04390	9000028479	GSN	Brian Reynolds		345	2008		4/1/05	N	4/2/07	4/2/07	5/1/07	5/31/07	30	12	5/1/07	5/31/07	30	N	710			5/8/07	6/11/07	Defaulted dates - not scheduled yet - waiting for Substation to provide details (scope, dates, etc.)	

Gray = completed construction
 Yellow = construction start within next 90 days
 Orange = change made since last week's report